

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
CAPX2020 Brookings	ET-2/TL-08-1474 EL10-016	12/29/2008 11/23/2010	Certificate of Need 5/22/2009 Route Permit MN 9/14/2010 Route Permit SD 6/14/2011	November 2011	November 2011	October 2011	January 2015	Project under construction.
CAPX2020 – Bemidji	E017, E015, ET-6/ TL-07-1327	6/4/2008	Certificate of Need 7/14/2009 Route Permit 11/5/2010	July 2010	January 2011	June 2011	September 2012	Project in-service.
CAPX2020 – Fargo	E002, ET2/TL-09- 246 E002, ET2/TL-09- 1056	4/8/2009 10/1/2009	Certificate of Need 5/22/2009 Monticello – St. Cloud Route Permit 7/12/2010 St. Cloud – Fargo Route Permit 5/1/2011	Monticello – St. Cloud Engineering Start 1/2/2010 Procurement Start 7/1/2010 St. Cloud – Fargo Engineering Start 10/1/2010 Procurement Start 7/1/2011	Monticello – St. Cloud 7/15/2010 St. Cloud – Fargo 5/15/2011	Monticello – St. Cloud 11/1/2010 St. Cloud – Fargo 12/26/2011	Monticello – St. Cloud 12/21/2011 St. Cloud – Fargo 5/31/2015	Monticello – St. Cloud segment is in-service. St. Cloud – Fargo segment is under construction.
CAPX2020 – La Crosse	Local & MISO: ET-2/TL-09-1448 WI: Case Number 5-CE-136	1/19/2010 1/3/2011	MN Certificate of Need 5/22/2009 MN Route Permit 5/30/2012 WI Certificate of Public Convenience and Necessity 5/30/2012	October 2011	January 2012	January 2013	December 2015	All project segments under construction.

Northern States Power Company Minnesota
State of South Dakota Transmission Cost Recovery Rider

Docket No.EL14-____
Attachment 2
Page 2 of 3

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
Pleasant Valley - Byron	E002, ET2/TL-09-1315	12/3/2009	MN Certificate of Need 2/28/2011 MN Route Permit 3/3/2011	September 2011	October 2011	October 2011	April 2012	Project in-service.
Glencoe – Waconia	E002, ET2/TL-10-249	3/12/2010	MN Certificate of Need 11/ 13/2011	January 2012	2012-2013	October 2012	June 2013 – December 2013	Project in-service.
Sioux Falls Northern	No state permit is necessary.	No state permit is necessary.	Not required when using existing corridor.	March 2012	July 2012	August 2013	June 2015	Project under construction.
Grove Lake – Glenwood	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	2009	2010	2010	2011	Project in-service.
Sauk Center – Osakis	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	April 2009	November 2009	January 2010	May 2012	Project in-service.
Hollydale	E002, ET2/TL-11-152	6/30/2011	CON and Route applications pending approval by MN PUC	January – June 2013	June 2013	October 2013	December 2014	Permitting ongoing.
Meadow Lake	Not yet submitted.	Anticipated 3 rd Qtr 2014	Requires CON/Route permits, not yet submitted	Jan. 2014	2012-2013	May 2014	June 2015	Project in Design /Engineering /Procurement.
Bluff Creek – Westgate	E002, ET2/TL-11-948	4/12/2012	MN Route Permit 1/21/2014	July 2014	August 2014	September 2012	July 2015	Project under construction
Chaska – Hwy 212	E002, ET2/TL-12-401	7/11/2012	MN Route Permit 10/15/2013	October 2014	September 2014	October 2014	December 2014	Project under construction
Minn Valley	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2013	December 2013	December 2013	December 2014	Project under construction.
Maple River – Red River	Not yet submitted.	Anticipated 3 rd Qtr 2014	Advance Determination of Prudence, Certificate of Corridor Compatibility, and State Route Permit required, not yet submitted	December 2015	November 2015	November 2015	January 2016	Project is in final Planning, Engineering and Preconstruction.

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
Big Stone – Brookings	EL12-063	12/19/2012	Facility Permit for 35 miles of planned line issued January 2007 (recertified April 2013)					Order Granting Certification 5/10/2013. Project is in final Planning, Engineering and Preconstruction.
	EL13-020	6/3/2013	Facility Permit for 40 miles of planned line issued February 2014	June 2014	December 2016	August 2015	September 2017	Public Input Hearing occurred in December 2013.
Lake Marion – Burnsville	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	October 2013	December 2012	May 2014	Project under construction.
Maple Lake – Annandale	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	December 2013	January 2014	July 2014	Project is in final Planning, Engineering and Preconstruction.
Wilmarth – Carver County	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	May 2014	May 2014	September 2013	June 2014	Project is in final Planning, Engineering and Preconstruction.
Chisago – Apple River	E002, ET2/TL-06-1677	1/5/2007	February 20, 2008 CON and Route Permit	June 2008	2009	March 2009	May 2011	Project in-service.