

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
CAPX2020 Brookings	ET-2/TL-08-1474	12/29/2008	Certificate of Need 5/22/2009 Route Permit MN 9/14/2010	November 2011	November 2011	October 2011	March 2015	Project is in-service.
	EL10-016	11/23/2010	Route Permit SD 6/14/2011					
CAPX2020 – Fargo	E002, ET2/TL-09-246	4/8/2009	Certificate of Need 5/22/2009 Monticello – St. Cloud Route Permit 7/12/2010	Monticello – St. Cloud Engineering Start 1/2/2010 Procurement Start 7/1/2010	Monticello – St. Cloud 7/15/2010	Monticello – St. Cloud 11/1/2010	Monticello – St. Cloud 12/21/2011	Monticello – St. Cloud segment is in-service.
	E002, ET2/TL-09-1056	10/1/2009	St. Cloud – Fargo Route Permit 5/1/2011	St. Cloud – Fargo Engineering Start 10/1/2010 Procurement Start 7/1/2011	St. Cloud – Fargo 5/15/2011	St. Cloud – Fargo 12/26/2011	St. Cloud – Fargo 10/15/2015	St. Cloud – Fargo segment is in-service.
CAPX2020 – La Crosse	E002/CN-06-1115	8/4/2006	MN Certificate of Need 5/22/2009	October 2011	January 2012	January 2013	September 2016	Project is in-service
	Local & MISO: ET-2/TL-09-1448	1/19/2010	MN Route Permit 5/30/2012					
	WI: Case Number 5-CE-136	1/3/2011	WI Certificate of Public Convenience and Necessity 5/30/2012					
Glencoe – Waconia	E002/TL-10-249	12/10/2010	MN Route Permit 10/11/2011/CON 11/14/2011	July 2013	September 2012	September 2012	December 2013	Project is in-service.

Project Implementation Schedule

Sioux Falls Northern	No state permit is necessary.	No state permit is necessary.	Not required when using existing corridor.	March 2012	July 2012	August 2013	December 2016	Project is in-service.
Bluff Creek – Westgate	E002, ET2/TL-11-948	4/12/2012	MN Route Permit 1/21/2014	July 2014	August 2014	September 2012	December 2016	Project is in-service.
Chaska – Hwy 212	E002, ET2/TL-12-401	7/11/2012	MN Route Permit 10/15/2013	Phase 1 – April 2014 Phase 2 - October 2014	Phase 1 – March 2014 Phase 2 - September 2014	Phase 1 – March 2014 Phase 2 - September 2014	June 2015	Project is in-service.
Minn Valley	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2013	December 2013	December 2013	December 2014	Project is in-service.
Big Stone – Brookings	EL12-063 EL13-020	12/19/2012 6/3/2013	Facility Permit for 35 miles of planned line issued January 2007 (recertified April 2013) Facility Permit for 40 miles of planned line issued February 2014	June 2014	December 2016	August 2015	September 2017	Construction has just completed.
Lake Marion – Burnsville	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	October 2013	December 2012	May 2014	Project is in-service.
Maple Lake – Annandale	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	December 2013	May 2015	December 2015	Project is in-service.
Wilmarth – Carver County	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	May 2014	May 2014	September 2013	March 2022	Project under construction.
Minot Load Serving Transmission Line	PU-17-102 (ND)	3/13/2017	Advance Determination of Prudence, Certificate of Corridor Compatibility, and State Route Permit pending	December 2015	January 2016	October 2017	December 2018	Project is in final Planning, Engineering and Preconstruction.