

BLACK HILLS POWER, INC.  
d/b/a BLACK HILLS ENERGY  
EL19-006

REQUEST DATE : 04/09/19  
RESPONSE DATE : 04/15/19  
REQUESTING PARTY: Staff

---

**SDPUC Request No. 2.3:**

Has the process for material procurement begun? If so, provide an estimate on the percentage of Materials already procured for the project.

**Response to SDPUC Request No. 2.3:**

The material procurement process has begun and is approximately 50% complete. Below is a listing of major materials which are on order, or have already been delivered. 23% of the materials have been delivered; 69% of the materials are on order; and 8% of the materials have not been ordered.

1. Switches - Delivered
2. CCVT's - Delivered
3. Station Service Transformer - Delivered
4. PT's - On Order - Delivery Date: 5-14-19
5. Breakers - On Order - Delivery Date: 5-31-19
6. Cable Trench - Receiving Quotes - Estimated Delivery Date: 6-21-19
7. Miscellaneous Substation Materials - On Order - Delivery Date 6-21-19
8. Control Enclosure & Panels - On Order - Delivery Date: 9-2-19
9. Structural Steel - On Order - Delivery Date: 9-20-19
10. Anchor Bolts for Steel Pole Foundations - On Order - Delivery Date: 7-1-19
11. Conductor and Misc. Trans. Line Materials - On Order - Delivery Date: 10-1-19
12. Steel Transmission Line Poles - On Order - Delivery Date: 10-18-19
13. 230/69kV Power Transformer - On Order - Delivery Date: 10-24-19

**Attachments:** None

**Responder:** Ron Williams