

Activity ID	Activity Name	At Completion Duration	Activity % Complete	Primary Constraint	Primary Constraint Date	Start	Finish	Late Finish	Free Float	Total Float	2009												2010					2011							
											Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan
5547 YNK-BOK - (MN) INSTALL 115KV (12 MILES)												5547 YNK-BOK - (MN) INSTALL 115KV (12 MILES)																							
	PERMITTING - PROJ MANAGEMENT	25.5w				01-21-08 A	12-16-09		0.0w	45.2w	PERMITTING - PROJ MANAGEMENT																								
	ENGINEERING DESIGN	70.4w				01-21-08 A	06-05-09		0.0w	2.8w	ENGINEERING DESIGN																								
	DESIGN & DRAWINGS	55.3w				01-21-08 A	02-18-09		0.0w	-6.5w	DESIGN & DRAWINGS																								
	MATERIAL REQN / ORDER / DELIVER	51.4w				06-03-08 A	06-05-09		0.0w	2.8w	MATERIAL REQN / ORDER / DELIVER																								
	MATERIAL PROCUREMENT	9.8w				03-30-09	06-08-09		0.0w	2.8w	MATERIAL PROCUREMENT																								
	CONSTRUCTION INSTALL	48.8w				01-05-09	12-16-09		0.0w	45.2w	CONSTRUCTION INSTALL																								
	CIVIL CONSTRUCTION	48.8w				01-05-09	12-16-09		0.0w	45.2w	CIVIL CONSTRUCTION																								
	CI2300 Transmission Corridor ROW Prep	4.0w	0%			01-05-09	01-30-09		0.0w	0.0w	Transmission Corridor ROW Prep																								
	CI2400 Foundation Construction	10.0w	0%	Mandatory St...	02-02-09	02-02-09*	04-10-09		0.0w	0.0w	Foundation Construction																								
	CI2600 Transmission Corridor Cleanup	4.0w	0%			11-18-09	12-16-09		8.0w	45.2w	Transmission Corridor Cleanup																								
	LINE CONSTRUCTION	24.0w				06-01-09	11-17-09		0.0w	0.0w	LINE CONSTRUCTION																								
	CI3200 Line Construction	24.0w	0%	Mandatory St...	06-01-09	06-01-09*	11-17-09		0.0w	0.0w	Line Construction																								
	IN SERVICE DATES & CLOSEOUT	0.0w				12-01-09	12-01-09		0.0w	0.0w	IN SERVICE DATES & CLOSEOUT																								
	ISDC20 Required In Service Date	0.0w	0%	Mandatory Fi...	12-01-09		12-01-09*		0.0w	0.0w	Required In Service Date																								