

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
CAPX2020 Brookings	ET-2/TL-08-1474 EL10-016	12/29/2008 11/23/2010	Certificate of Need 5/22/2009 Route Permit MN 9/14/2010 Route Permit SD 6/14/2011	November 2011	November 2011	October 2011	March 2015	Project is in-service.
CAPX2020 – Fargo	E002, ET2/TL-09-246 E002, ET2/TL-09-1056	4/8/2009 10/1/2009	Certificate of Need 5/22/2009 Monticello – St. Cloud Route Permit 7/12/2010 St. Cloud – Fargo Route Permit 5/1/2011	Monticello – St. Cloud Engineering Start 1/2/2010 Procurement Start 7/1/2010 St. Cloud – Fargo Engineering Start 10/1/2010 Procurement Start 7/1/2011	Monticello – St. Cloud 7/15/2010 St. Cloud – Fargo 5/15/2011	Monticello – St. Cloud 11/1/2010 St. Cloud – Fargo 12/26/2011	Monticello – St. Cloud 12/21/2011 St. Cloud – Fargo 10/15/2015	Monticello – St. Cloud segment is in-service. St. Cloud – Fargo segment is in-service.
CAPX2020 – La Crosse	E002/CN-06-1115 Local & MISO: ET-2/TL-09-1448 WI: Case Number 5-CE-136	8/4/2006 1/19/2010 1/3/2011	MN Certificate of Need 5/22/2009 MN Route Permit 5/30/2012 WI Certificate of Public Convenience and Necessity 5/30/2012	October 2011	January 2012	January 2013	September 2016	Project is in-service
Glencoe – Waconia	E002/TL-10-249	12/10/2010	MN Route Permit 10/11/2011/CON 11/14/2011	July 2013	September 2012	September 2012	December 2013	Project is in-service.

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
Sioux Falls Northern	No state permit is necessary.	No state permit is necessary.	Not required when using existing corridor.	March 2012	July 2012	August 2013	December 2016	Project is in-service.
Bluff Creek – Westgate	E002, ET2/TL-11-948	4/12/2012	MN Route Permit 1/21/2014	July 2014	August 2014	September 2012	December 2016	Project is in-service.
Chaska – Hwy 212	E002, ET2/TL-12-401	7/11/2012	MN Route Permit 10/15/2013	Phase 1 – April 2014 Phase 2 - October 2014	Phase 1 – March 2014 Phase 2 - September 2014	Phase 1 – March 2014 Phase 2 - September 2014	June 2015	Project is in-service.
Minn Valley	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2013	December 2013	December 2013	December 2014	Project is in-service.
Big Stone – Brookings	EL12-063 EL13-020	12/19/2012 6/3/2013	Facility Permit for 35 miles of planned line issued January 2007 (recertified April 2013) Facility Permit for 40 miles of planned line issued February 2014	June 2014	December 2016	August 2015	September 2017	Project is in-service.
Lake Marion – Burnsville	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	October 2013	December 2012	May 2014	Project is in-service.
Maple Lake – Annandale	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	December 2013	May 2015	December 2015	Project is in-service.
Minot Load Serving Transmission Line	PU-17-102 (ND)	3/13/2017	Advance Determination of Prudence, Certificate of Corridor Compatibility, and State Route Permit pending	December 2015	January 2016	October 2017	December 2018	Project is in-service.
Huntley-Wilmarth	E002,ET6675/CN-17-184 E002,ET6675/TL-17-185	6/30/2017 1/22/2018	8/21/2019 8/21/2019	July 2019	Start – September 2019 (Estimated)End – September 2020	Estimated: Start – June 2020 End – December 2021	Estimated: December 2021	Engineering/ Design

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
West St. Cloud – Black Oak	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	November 2019	n/a (existing ROW)	Phased by Segment: Estimated Start: June 2020	Phased by Segment: Estimated Dec. 2020-Dec. 2022	Preliminary Engineering/ Design
Eau Claire 345 kV Upgrade	Pending	Pending	Pending	September 2019	n/a (existing ROW)	Estimated: Dec. 2021 Dec. 2022 Dec. 2023	Estimated: Dec. 2022 Dec. 2023 Dec. 2024	Pre-permitting engineering/ Design
Bayfront to Ironwood 88 kV	Pending	Pending	Pending	Estimated: January 2021	Pending state permit approval	Q4 2021	December 2025	Pre-permitting engineering/ Design
La Crosse – Madison 345 kV	5-CE-142 (WI)	10/22/2013	05/07/2015	May 2014	Start-June 2015 End-May 2018	August 2016	December 2018	Project is in-service