

December 18, 2025

South Dakota Public Utilities Commission
Capitol Building, 1st Floor
500 E. Capitol Ave.
Pierre, SD 57501-5070

RE: EL24-023 - In the Matter of the Application by Deuel Harvest Wind Energy South LLC for Energy Facility Permits of a Wind Energy Facility and a 345-kV Transmission Facility in Deuel County, South Dakota, for the South Deuel Wind Project.

Dear South Dakota Public Utilities Commission:

Pursuant to Order Condition 44 of the Final Decision dated March 10, 2025, Deuel Harvest Wind Energy South LLC ("South Deuel Wind") submits this quarterly progress report regarding the South Deuel Wind Project ("Project").

Construction Schedule

Initial construction began in August 2025 pursuant to orders from the South Dakota Public Utilities Commission and local approvals from Deuel County. As noted in South Deuel Wind's quarterly report dated September 30, 2025, this involved the construction and installation of two mud mats at turbine sites 37 and 38. The construction of the mud mats involved excavation at these two turbine sites, pouring several inches of concrete over an area slightly larger than the turbine foundation (74 feet), and then backfilling once the concrete was cured. Construction is expected to continue in Summer 2027 and be completed by the end of 2028. No construction activities have been completed this quarter (Q4 2025).

Preliminary Construction Schedule		
Activity	Start	End
Initial Start of Construction	August 2025	August 2025
Continuation of Construction	August 2027	
Site Preparation	August 2027	December 2027
Access Roads	August 2027	November 2027
Turbine Foundations	August 2027	November 2027
Electrical Collection System	September 2027	May 2028
ADLS Installation	September 2027	June 2028
Turbine Deliveries	May 2028	July 2028
Turbine Installation	May 2028	August 2028
Turbine Wiring	May 2028	September 2028
Mechanical Completion	September 2028	
Backfeed	June 2028	
Commissioning	July 2028	October 2028
Substantial Completion	November 2028	
Commercial Operations	December 2028	

Consumer Contacts

No consumer contacts have been received since the issuance of the Final Decision.

Permit Condition Checklist

Condition	Requirement	Filing Due	Filing Date
1	File affidavit attesting all permits received to the Commission	Prior to commercial operation	Not yet applicable
4	Send landowner notice letters and file a copy to the Commission	At least 14 days prior to construction	7/16/25 for start of construction ¹
8(e)	File road repair documentation to the Commission	Within 180 days after construction and reclamation	Not yet applicable
10	Report discovery of critical habitat to Commission	Promptly upon discovery	Not yet applicable
11	Notify SHPO and Commission if eligible historic/cultural resource cannot be avoided	Prior to excavation of affected area	Not yet applicable
13	File final cultural resources investigation report to the Commission	Prior to commercial operation	Not yet applicable
14	File SWPPP to the Commission	Once final project design is completed and SWPPP is finished for NPDES permit	Not yet applicable ²
22	File affidavit for wind turbine location changes that are 250 feet or less, if needed, to the Commission for material change to turbine layout	Prior to construction of the affected turbine	Not yet applicable
22	File request for material change, if needed, to the Commission	Prior to construction of the affected turbine	Not yet applicable

¹ Requirement will be completed again in the future as applicable to the remaining construction activities.

² South Deuel Wind filed a SWPPP with the Commission applicable to the mud mat work for turbine nos. 37 and 38 on July 29, 2025.

Condition	Requirement	Filing Due	Filing Date
23	File request for material deviation, if needed, to the Commission for material change to Gen-Tie Line	Prior to construction of the Gen-Tie Line	Not yet applicable
29	File required preconstruction information to the Commission	30 days prior to construction	7/10/25 for limited construction ³
30	File post construction report to the Commission	Within 90 days after reaching commercial operations	Not yet applicable
32	File Emergency Response Plan with Commission	Upon completion of construction	Not yet applicable
33	Notify public safety agencies	Prior to construction	7/16/25 for start of construction ³
34	File Bird and Bat Conservation Strategy with the Commission	Prior to construction	6/28/24
35	Notify Commission of decommissioning	Prior to decommissioning	Not yet applicable
37	Whooping Crane procedure	Prior to commercial operation	Not yet applicable
39	Provide copy of Permit and Conditions to local governments	Within 30 days of permit issuance	3/11/25
40	File escrow agreement for Commission approval	At least 60 days prior to commercial operation	Not yet applicable
44	Reports to Staff	Quarterly: Preconstruction and post construction until reclamation completed Monthly: During construction	6/30/25 9/30/25 12/17/25
45	Key Project milestone notices to Commission: Commencement of Construction Construction completion Commercial Operation Date Reclamation Completion Date	Requirement specific timing: As soon as known, but no later than 5 business days prior Within five business days after date reached Upon date reached	7/10/25 ⁴

³ Requirement will be completed again in the future as applicable to the remaining construction activities.

⁴ South Deuel Wind provided this notice on July 10, 2025, applicable to the mud mat work for turbine nos. 37 and 38.

Condition	Requirement	Filing Due	Filing Date
		Within five business days after date reached	
46	Provide copy of postconstruction avian and bat mortality monitoring for Project to USFWS, SDGFP, and Commission	As monitoring and reports are completed	Not yet applicable
49	Provide updated contact information to Commission	Promptly upon contact information changing	Not yet applicable

Thank you for your time and attention to this matter. If you have any questions, please feel free to reach out.

Sincerely,

Michael Iacopetti
Associate, Development
miacopetti@invenergy.com
One South Wacker Dr., Suite 1500
Chicago, IL 60606
(708) 523-0049

Aidan O'Connor
Senior Manager, Development
aoconnor@invenergy.com
One South Wacker Dr., Suite 1500
Chicago, IL 60606
(312) 429-2593