June 30, 2025

South Dakota Public Utilities Commission Capitol Building, 1<sup>st</sup> Floor 500 E. Capitol Ave. Pierre, SD 57501-5070

RE: EL24-023 - In the Matter of the Application by Deuel Harvest Wind Energy South LLC for Energy Facility Permits of a Wind Energy Facility and a 345-kV Transmission Facility in Deuel County, South Dakota, for the South Deuel Wind Project.

Dear South Dakota Public Utilities Commission,

Pursuant to Order Condition 44 of the Final Decision dated March 10, 2025, Deuel Harvest Wind Energy South LLC ("South Deuel Wind") submits this quarterly progress report regarding the South Deuel Wind Project ("Project").

#### **Construction Schedule**

Construction of the Project is planned to begin in Summer 2025 and be completed by the end of 2027. No construction activities have been completed to date.

Preliminary Construction Schedule				
Activity	Start	End		
Limited Start of Construction	August 2025	October 2025		
Full Start of Construction	August 2026			
Site Preparation	August 2026	December 2026		
Access Roads	August 2026	November 2026		
Turbine Foundations	August 2026	November 2026		
Electrical Collection System	September 2026	May 2027		
ADLS Installation	September 2026	June 2027		
Turbine Deliveries	May 2027	July 2027		
Turbine Installation	May 2027	August 2027		
Turbine Wiring	May 2027	September 2027		
Mechanical Completion	September 2027			
Backfeed	June 2027			
Commissioning	July 2027	October 2027		
Substantial Completion	November 2027			
Commercial Operations	December 2027			

#### **Consumer Contacts**

No consumer contacts have been received since the issuance of the Final Decision.

#### **Permit Condition Checklist**

Condition	Requirement	Filing Due	Filing Date
1	File affidavit attesting all permits received to the Commission	Prior to commercial operation	Not available
4	Send landowner notice letters and file a copy to the Commission	At least 14 days prior to construction	Not available
8(e)	File road repair documentation to the Commission	Within 180 days after construction and reclamation	Not available
10	Report discovery of critical habitat to Commission	Promptly upon discovery	Not available
11	Notify SHPO and Commission if eligible historic/cultural resource cannot be avoided	Prior to excavation of affected area	Not available
13	File final cultural resources investigation report to the Commission	Prior to commercial operation	Not available
14	File SWPPP to the Commission	Once final project design is completed and SWPPP is finished for NPDES permit	Not available
22	File affidavit for wind turbine location changes that are 250 feet or less, if needed, to the Commission for material change to turbine layout	Prior to construction of the affected turbine	Not available
22	File request for material change, if needed, to the Commission	Prior to construction of the affected turbine	Not available
23	File request for material deviation, if needed, to the Commission for material change to Gen-Tie Line	Prior to construction of the Gen-Tie Line	Not available
29	File required preconstruction information to the Commission	30 days prior to construction	Not available
30	File post construction report to the Commission	Within 90 days after reaching commercial operations	Not available
32	File Emergency Response Plan with Commission	Upon completion of construction	Not available
33	Notify public safety agencies	Prior to construction	Not available

Condition	Requirement	Filing Due	Filing Date
34	File Bird and Bat Conservation	Prior to construction	Not available
	Strategy with the Commission		
35	Notify Commission of	Prior to	Not available
	decommissioning	decommissioning	
37	Whooping Crane procedure	Prior to commercial	Not available
		operation	
39	Provide copy of Permit and	Within 30 days of	3/11/25
	Conditions to local	permit issuance	
	governments		
40	File escrow agreement for	At least 60 days prior to	Not available
	Commission approval	commercial operation	
44	Reports to Staff	Quarterly:	6/30/25
		Preconstruction and	
		post construction until	
		reclamation completed	
		Monthly: During	
		construction	
45	Key Project milestone notices	Requirement specific	Not available
	to Commission:	timing:	
	Commencement of	As soon as known, but	
	Construction	no later than 5 business	
	Construction completion	days prior	
	Commercial Operation Date	Within five business	
	Reclamation Completion Date	days after date reached	
		Upon date reached	
		Within five business	
		days after date reached	
46	Provide copy of	As monitoring and	Not available
	postconstruction avian and bat	reports are completed	
	mortality monitoring for		
	Project to USFWS, SDGFP,		
	and Commission		
49	Provide updated contact	Promptly upon contact	Not available
	information to Commission	information changing	

Thank you for your time and attention to this matter. If you have any questions, please feel free to reach out.

Sincerely,

Michael Iacopetti

Associate, Renewable Development <u>miacopetti@invenergy.com</u> One South Wacker Dr., Suite 1400 Chicago, IL 60606 (708) 523-0049

Aidan O'Connor Senior Manager, Renewable Development aoconnor@invenergy.com One South Wacker Dr., Suite 1400 Chicago, IL 60606 (312) 429-2593