

Project Implementation Schedule

	Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
1	Line 0795 Avon to Brockway Tap 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	July 2022	n/a (existing ROW)	October 2023	September 2024	Project is in-service.
2	Line 0795 St. John's to Watab River 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	March 2021	n/a (existing ROW)	Estimated March 2024	March 2025	Project is in-service.
3	Bayfield Loop	PSCW Certificate of Authority 4220-CE-182	3/7/2019	2/7/2020	April 2020	May 2020	May 2021	Phased In-service: March 2022 & December 2022	Project is in-service.
4	Brookings 2nd Circuit	MPUC E002/CN-23-200	Estimated September 2023	Estimated March 2024	April 2023	n/a (existing ROW)	Phased Start: April 2024 Estimated April 2025	Phased In-Service: September 2024 Estimated September 2025	Phased One is In-Service: September 2024. Phase 2 Construction
5	Canisota Junction to Salem Rebuild	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	October 2020	February 2022	Estimated September 2023	December 2024	Project is in-service.
6	Eau Claire 345 kV	PSC WI Certificate of Authority 4220-CE-184	November 2020	April 2021	May 2021	n/a (existing ROW)	Phased Start: June 2021 Estimated November 2024	Phased In-Service: December 2025 Estimated Final Phase December 2028	Phased Status: Final Design Construction Project is in-service
7	Huntley to South Bend	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	May 2023	n/a (existing ROW)	September 2024	September 2025	Project is in Construction
8	Line 708 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	September 2022	n/a (existing ROW)	August 2024	January 2029	Preliminary Design
9	Line 714 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	April 2023	n/a (existing ROW)	July 2024	Phased In-Service Estimated June 2025 & November 2025	Project is in Construction
10	Wilmarth to TC Thru Flow Mitigation	No state permit is necessary.	No state permit is necessary.	Not required when using existing corridor.	July 2022	n/a (existing ROW)	February 2024	July 2025	Project is in-service.

Project Implementation Schedule

	Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
11	Line 0723 Bird Island to Lake Lillian 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2021	October 2021	July 2022	Estimated June 2027	Project is in Construction
12	Line 726 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2021	n/a (existing ROW)	April 2022	Estimated September 2026	Project is in Construction
13	Line 736 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	January 2023	n/a (existing ROW)	March 2024	Phased In-Service Estimated First Phase December 2025; Remaining Phases by May 2027	Phased Status: Final Design Construction
14	Line 741 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	January 2023	n/a (existing ROW)	February 2025	Phased In-Service Estimated May 2026	Preliminary Design
15	Line 749 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	March 2023	n/a (existing ROW)	Estimated August 2024	June 2026	Project is in Construction
16	Line 754 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	September 2021	n/a (existing ROW)	August 2022	December 2023	Project is in-service.
17	Line 782 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	September 2022	n/a (existing ROW)	April 2024	Phased In-Service Estimated May 2026	Final Design Pre-construction
18	Line 0761 Lake City to Zumbrota 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2021	n/a (existing ROW)	August 2022	February 2024	Project is in-service.
19	Line 0790 Dassel to Delano 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	February 2021	n/a (existing ROW)	April 2022	Phased In-Service November 2022, February 2023, & May 2024	Project is in-service.
20	Line 0794 Black Oak to Douglas County 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2021	n/a (existing ROW)	March 2023	August 2023	Project is in-service.
21	Line 795 Freeport to West St. Cloud 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	April 2022	n/a (existing ROW)	August 2023	Estimated February 2026	Project is in Construction
22	Line 822 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2023	August 2024	Estimated September 2024	December 2024	Project is in-service.

Project Implementation Schedule

	Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In-Service	Current Status
23	Line 859 Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	September 2023	n/a (existing ROW)	May 2024	Estimated May 2027	Preliminary Design
24	Line 5401 Maple Lake to Wakefield 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	May 2021	n/a (existing ROW)	February 2022	November 2022	Project is in-service.
25	Long Lake to Baytown	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	September 2021	n/a (existing ROW)	April 2022	January 2023	Project is in-service.
26	LRTP2 - Alexandria to Big Oaks	MPUC E002, E017, ET2, E015, ET10/TL-23-159	9/29/2023	November 2024	January 2024	November 2024	May 2025	December 2027	Preliminary Design
27	LRTP4 - Wilmarth to North Rochester to Tremval	MPUC E002/TL-23-157	4/2/2024	September 2025	October 2024	July 2025	February 2027	March 2030	Preliminary Design
28	LRTP5 - Tremval to Eau Claire to Jump River	PSCW 5-CE-158	8/30/24	February 2026	October 2024	October 2025	August 2026	August 2029	Preliminary Design
29	LRTP6 - Tremval to Rocky Run to Columbia	PSCW 5-CE-157	7/31/24	December 2025	July 2025	January 2026	March 2027	June 2029	Preliminary Design
30	Line 732: Black Oak to Elrosa 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	August 2025	n/a (existing ROW)	August 2026	April 2027	Preliminary Design
31	Line 982: Crandall to Lake Crystal 345 kV Rebuild	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	January 2026	n/a (existing ROW)	February 2026	December 2029	Preliminary Design
32	Minnesota Energy Connection - Sherco to Lyon County	Route Permit: MPUC Docket No. E002/TL-22-132 CON: MPUC Docket No. E002/CN-22-131	October 30, 2023	Route Permit and CON Order Date were both approved in April 2025, with a written published order on June 10, 2025	September 2024	August 2025	February 2026	August 2028	Final Design Pre-construction
33	Line 0986/0987 Major Line Rebuild Double Circuit	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	September 2025	n/a (existing ROW)	February 2026	Phased In-Service Estimated December 2026 & October 2027	Final Design Pre-construction