Docket No.EL20-___ Attachment 2 Page 1 of 3

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In- Service	Current Status
CAPX2020 Brookings			Certificate of Need 5/22/2009		•			
	ET-2/TL-08-1474	12/29/2008	Route Permit MN 9/14/2010	November 2011	November 2011	October 2011	March 2015	Project is inservice.
	EL10-016	11/23/2010	Route Permit SD 6/14/2011					
CAPX2020 – Fargo			Certificate of Need 5/22/2009	Monticello – St. Cloud Engineering Start 1/2/2010	Monticello – St. Cloud 7/15/2010	Monticello – St. Cloud 11/1/2010	Monticello – St. Cloud 12/21/2011	Monticello – St. Cloud segment is in-service.
	E002, ET2/TL-09- 246	4/8/2009	Monticello – St. Cloud Route Permit 7/12/2010	Procurement Start 7/1/2010				
	E002, ET2/TL-09- 1056	10/1/2009	St. Cloud – Fargo Route Permit 5/1/2011	St. Cloud – Fargo Engineering Start 10/1/2010 Procurement Start 7/1/2011	St. Cloud – Fargo 5/15/2011	St. Cloud – Fargo 12/26/2011	St. Cloud – Fargo 10/15/2015	St. Cloud – Fargo segment is in- service.
CAPX2020 – La Crosse	E002/CN-06-1115	8/4/2006	MN Certificate of Need 5/22/2009					
	Local & MISO: ET-2/TL-09-1448	1/19/2010	MN Route Permit 5/30/2012	October 2011	January 2012	January 2013	September 2016	Project is inservice
	WI: Case Number 5-CE-136	1/3/2011	WI Certificate of Public Convenience and Necessity 5/30/2012					
Glencoe – Waconia	E002/TL-10-249	12/10/2010	MN Route Permit 10/11/2011/CON 11/14/2011	July 2013	September 2012	September 2012	December 2013	Project is inservice.

Docket No.EL20-___ Attachment 2 Page 2 of 3

Project Implementation Schedule

Project Name	Route Permit Docket No.	Route Permit Filed Date	Route Permit/ CON Order Dates	Design/Engineering/ Procurement	ROW Acquisition	Construction Start	Projected In- Service	Current Status
Sioux Falls Northern	No state permit is necessary.	No state permit is necessary.	Not required when using existing corridor.	March 2012	July 2012	August 2013	December 2016	Project is inservice.
Bluff Creek – Westgate	E002, ET2/TL-11- 948	4/12/2012	MN Route Permit 1/21/2014	July 2014	August 2014	September 2012	December 2016	Project is inservice.
Chaska – Hwy 212	E002, ET2/TL-12- 401	7/11/2012	MN Route Permit 10/15/2013	Phase 1 – April 2014	Phase 1 – March 2014	Phase 1 – March 2014 Phase 2 - September	June 2015	Project is in-
				I Phase / - Lictober /III4 I	Phase 2 - September 2014	2014	June 2013	service.
Minn Valley	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	October 2013	December 2013	December 2013	December 2014	Project is inservice.
Big Stone – Brookings	EL12-063 EL13-020	12/19/2012 6/3/2013	Facility Permit for 35 miles of planned line issued January 2007 (recertified April 2013) Facility Permit for 40 miles	June 2014	December 2016	August 2015	September 2017	Project is inservice.
Lake Marion –	No state permit is	No state permit is	of planned line issued February 2014 Not required for rebuild of	June 2013	October 2013	December 2012	May 2014	Project is in-
Burnsville	necessary.	necessary.	existing line.	June 2013	October 2013	December 2012	May 2014	service.
Maple Lake – Annandale	No state permit is necessary.	No state permit is necessary.	Not required for rebuild of existing line.	June 2013	December 2013	May 2015	December 2015	Project is inservice.
Minot Load Serving Transmission Line	PU-17-102 (ND)	3/13/2017	Advance Determination of Prudence, Certificate of Corridor Compatibility, and State Route Permit pending	December 2015	January 2016	October 2017	December 2018	Project is inservice.
Huntley- Wilmarth	E002,ET6675/CN- 17-184 E002,ET6675/TL- 17-185	6/30/2017 1/22/2018	8/21/2019 8/21/2019	July 2019	Start – September 2019 (Estimated)End – November 2021	Start – June 2020 (Estimated)End – December 2021	Estimated: December 2021	Project is in Construction

Northern States Power Company Minnesota State of South Dakota Transmission Cost Recovery Rider Docket No.EL20-___ Attachment 2 Page 3 of 3

Project Implementation Schedule

Project Name	Route Permit	Route Permit	Route Permit/ CON	Design/Engineering/	ROW	Construction Start	Projected In-	Current
	Docket No.	Filed Date	Order Dates	Procurement	Acquisition		Service	Status
West St. Cloud – Black Oak	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	November 2019	n/a (existing ROW)	Phased by Segment: Estimated Start: October 2021	Phased by Segment:: Estimated Dec. 2023	Preliminary Engineering/ Design
La Crosse – Madison 345 kV	5-CE-142 (WI)	10/22/2013	05/07/2015	May 2014	Start-June 2015 End-May 2018	August 2016	December 2018	Project is inservice
Avon – Albany Rebuild	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	Estimated October 2020	n/a (existing ROW)	Estimated September 2021	Estimated January 2022	Preliminary Engineering/ Design
Belgrade - Pa	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	Estimated September 2020	n/a (existing ROW)	Estimated September 2021	Estimated June 2022	Preliminary Engineering/ Design
Canisota Junction – Salem Rebuild	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	Estimated October 2020	n/a (existing ROW)	Estimated September 2021	Estimated December 2021	Preliminary Engineering/ Design
CEN LCO 69 kV Rebuild	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	May 2019	n/a (existing ROW)	January 2020	Estimated June 2021	Project is in Construction
Long Lake – Baytown	No state permit is necessary.	No state permit is necessary.	No state permit is necessary.	Estimated January 2021	n/a (existing ROW)	January 2022	Estimated June 2022	Preliminary Engineering/ Design