Order HP14-002

DAPL WEEKLY COMPLIANCE MONITORING REPORT

Start	Date: June 16, 2016	End Date: June 22, 2016
Prep	arer: Ryan Coleman	Title: Compliance Monitor
Adm	inistrative Hours: 15.5	Monitoring Hours: 66.5
l.	CONSTRUCTION ACTIVITIES	SUMMARY
	Spread: Spreads 4, 5, & 6	
	Comments:	
	The grade crews for Spread 6 entered	Campbell County on 6/17/16. Clean-up and some

The grade crews for Spread 6 entered Campbell County on 6/17/16. Clean-up and some restoration activities are in progress in areas along Spreads 4 and 5. General construction activities are ongoing. See Table 2 for details regarding construction progress.

II. COMPLIANCE MONITORING SUMMARY

Table 1: Compliance Summary

	THIS WEEK				TO-DATE					
SPREAD	Communication	Acceptable	Problem Area	Non-Compliance	Violation	Communication	Acceptable	Problem Area	Non-Compliance	Violation
4	2	6				8	35	1	4	
5		6				7	23	2	1	
6										

III. Construction Progress

Table 2: Construction Summary Through June 22, 2016

SPREAD	0 4	TOTAL (ft)	358,079*	
CREW	FEET THIS WEEK	FEET COMPLETED	% COMPLETE	
Clearing	75,411	265,911	74.26%	
Grading	53,503	219,298	61.24%	
Ditching	36,555	68,957	19.26%	
Stringing	57,600	165,495	46.22%	
Bend/ Set Up	80,700	160,895	44.93%	
Mainline Welding	53,300	92,495	25.83%	
Coating	62,495	81,195	22.68%	
Lowering-In/Backfill	48,740	55,595	15.53%	
Clean-Up	0	0	0.00%	
Hydrotest	0	0	0.00%	
Final Tie-In	0	0	0.00%	
SPREAL	5	TOTAL (ft)	656,175	
CREW	FEET THIS WEEK	FEET COMPLETED	% COMPLETE	
Clearing	92,424	366,399	55.84%	
Grading	79,177	311,991	47.55%	
Ditching	32,500	69,000	10.52%	
Stringing	72,512	225,870	34.42%	
Bend/ Set Up	71,700	181,400	27.65%	
Mainline Welding	53,500	135,500	20.65%	
Coating	56,200	114,000	17.37%	
Lowering-In/Backfill	27,000	55,600	8.47%	
Clean-Up	0	0	0.00%	
Hydrotest	0	0	0.00%	
Final Tie-In	0	0	0.00%	
SPREAL	0 6	TOTAL (ft)	435,731*	
CREW	FEET THIS WEEK	FEET COMPLETED	% COMPLETE	
Clearing	76,482	76,482	17.55%	
Grading	30,882	30,882	7.08%	
Ditching	0	0	0.00%	
Stringing	0	0	0.00%	
Bend/ Set Up	0	0	0.00%	
Mainline Welding	0	0	0.00%	
Coating	0	0	0.00%	
Lowering-In/Backfill	0	0	0.00%	
Clean-Up	0	0	0.00%	
Hydrotest	0	0	0.00%	
Final Tie-In	0	0	0.00%	

^{*}Denotes construction progress in South Dakota only

IV. Problem Area, Non-Compliance, and Violation Tracking

A total of <u>0</u> problem areas were recorded during this reporting period (See Table 1).

A total of <u>0</u> non-compliance incidents were recorded during this reporting period (See Table 1).

A total of <u>0</u> violations were recorded during this reporting period (See Table 1).

V. Agency Correspondence Received

There were no agency correspondences received during this reporting period.

VI. Landowner Complaint Resolution Tracking

A total of <u>0</u> landowner complaints were recorded during this reporting period.