



NITROGEN TEST LIMITS

AS BUILT



NO.	DATE	BY	REVISION
-	-	-	-

BASIN ELECTRIC POWER COOPERATIVE
 A Touchstone Energy® Cooperative

MONTANA-DAKOTA UTILITIES CO.
 A Division of MDU Resources Group, Inc.

GAS PIPELINE PLANT SITE NITROGEN TEST LIMIT, DEER CREEK STATION

SCALE	DATE	DRAWN BY	APPROVED BY
3/8"=1'	6/2/10	CASSIE PETER	DAVE YEXLEY

DCS-ML-ONG-002

SEE PRESSURE TEST PLAN FOR SPECIFIC INSTRUCTIONS

PRESSURE TESTING SPECIFICATIONS/ PRESSURES								
TEST SECTION	TEST MEDIUM	TEST DURATION	MIN. PRESSURE	MAX. PRESSURE	DESIGN PRESSURE	MATERIAL TEST LIMITS	PRESSURE LIMITING COMPONENT	CLASS LOCATION
PLANT SITE	NITROGEN	8 HRS	2160 psig	2250 psig	1440 psig	2250 psig	FITTINGS (8", .322" 6", .280" W.T., GR B)	3