

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF SOUTH DAKOTA**

**IN THE MATTER OF THE
COMPLAINT BY JUHL ENERGY, INC.
AGAINST NORTHWESTERN
CORPORATION DBA
NORTHWESTERN ENERGY FOR
ESTABLISHING A PURCHASE
POWER AGREEMENT**

*
*
*
*
*
*
*
*
*

**STAFF'S SECOND SET OF DATA
REQUESTS TO JUHL ENERGY**

EL16-021

2-5) For each qualifying facility, specifically the Brule, Aurora, and Davison projects, please provide a list of any permits that are needed for the facility to be operational and indicate the current status of each permit. For the permits that have not been completed, please provide a detailed description of the status and the estimated completion date. For the permits that have been completed, please indicate the completion date.

| | County Conditional Use Permit | County Building Permit | Federal Aviation Administration | SD-DENR Stormwater Permit | SD-DOT Driveway Access Permit |
|---------|---|---|--|---|---|
| Brule | Completed – 12/17/15 | Completed – 12/17/15 | In Process – Expected by 1/15/17 | Required prior to the start of construction | Required prior to the start of construction |
| Aurora | In Process – Expected by 12/15/16 | Required prior to the start of construction | In Process – Expected by 1/15/17 | Required prior to the start of construction | Required prior to the start of construction |
| Davison | Awaiting County Ordinance to be adopted – Expected by 4/15/17 | Required prior to the start of construction | In Process – Expected by 1/15/17 | Required prior to the start of construction | Required prior to the start of construction |