

DEER CREEK PIPELINE PROJECT

FRAC-OUT REPORT

GENERAL INFORMATION

Inspector Name: Thomas Nickel	Week Of: 08/08/10	Frac-out Date: 08/13/10
----------------------------------	----------------------	----------------------------

FRAC-OUT DETAILS

On 8/13/10 two minor frac-outs occurred while completing the bore of the wetland complex south of Station 180+00. The drilling mud surfaced in the vicinities of Stations 193+28 and 193+60. Drilling activities were halted to relieve the pressure in the hole and a vacuum truck was used to remove the drilling mud. Once the pipe is pulled completely under the wetland complex, the area will be restored, as close as possible, to its pre-construction conditions.

PHOTOGRAPHS



Frac-out at Station 193+28.



Clean up of frac-out at Station 193+28.



Frac-out at Station 193+60.



Clean up of frac-out at Station 193+60.

Inspector Name:	Signature:	Date:
Thomas Nickel	<i>Thomas Nickel</i>	08/14/10