

DEER CREEK PIPELINE PROJECT

FRAC-OUT REPORT

GENERAL INFORMATION

Inspector Name: Thomas Nickel	Week Of: 08/22/10	Frac-out Date: 08/28/10
----------------------------------	----------------------	----------------------------

FRAC-OUT DETAILS

On 8/28/10 several minor frac-outs occurred while completing the bore and pipe pulling of Wetland PEM-114. The drilling mud surfaced within the Right-Of-Way (ROW) between Station 322+20 and Station 323+00. Drilling activities were halted to relieve the pressure in the hole. A vacuum truck was used to remove the drilling mud. In addition, water was sprayed on the mud to help further dilute the mud. All of the drilling mud was contained within the ROW. The areas will be restored, as close as possible, to their pre-construction conditions once all drilling activities are completed.

PHOTOGRAPHS



Frac-out in the vicinity of Station 322+20 (east side of ROW).



Frac-out in the vicinity of Station 322+20 (west side of ROW).



Frac-out in the vicinity of Station 323+00.

Inspector Name:	Signature:	Date:
Thomas Nickel	<i>Thomas Nickel</i>	08/28/10