



DEER CREEK PIPELINE PROJECT

FRAC-OUT REPORT

GENERAL INFORMATION			
Inspector Name:	Week Of:	Frac-out Date:	
Thomas Nickel	09/12/10	09/18/10	
FRAC-OUT DETAILS			

On 9/18/10 several minor frac-outs occurred while completing the bore of the "hill". The drilling mud surfaced within the Right-Of-Way (ROW) in the vicinity of Stations 556+75 and 558+50. Drilling activities were halted to relieve the pressure in the hole. A vacuum truck was used to remove the drilling mud. All of the drilling mud was contained within the ROW.

PHOTOGRAPHS



Frac-out in the vicinity of Station 558+50.





Clean up of the frac-out in the vicinity of Station 5558+50.

SIGNATURE				
Inspector Name:	Signature:	Date:		
Thomas Nickel	Thomas Niekel	9/18/10		

	opa.oa -)	•
Dro	Sou	rce