

DEER CREEK PIPELINE PROJECT

FRAC-OUT REPORT

GENERAL INFORMATION

Inspector Name: Thomas Nickel	Week Of: 08/29/10	Frac-out Date: 09/01/10
----------------------------------	----------------------	----------------------------

FRAC-OUT DETAILS

On 9/01/10 several minor frac-outs occurred while completing the bore of wetlands and creek associated with Hendricks Lake. The drilling mud surfaced within the Right-Of-Way (ROW) in the vicinity of Stations 366+00, 366+10, 367+75, and 368+50. Drilling activities were halted to relieve the pressure in the hole. A vacuum truck was used to remove the drilling mud. In addition, water will be sprayed on the mud to help further dilute the mud. All of the drilling mud was contained within the ROW. Once the pipe is pulled completely, the areas will be restored, as close as possible, to their pre-construction conditions.

PHOTOGRAPHS




Frac-out in the vicinity of Station 366+00.



Frac-out in the vicinity of Station 367+75.



Frac-out in the vicinity of Station 368+50.



Inspector Name: Thomas Nickel	Signature: <i>Thomas Nickel</i>	Date: 09/01/10
----------------------------------	------------------------------------	-------------------