

NORTHWESTERN PUBLIC SERVICE COMPANY

PRESSURE TEST REPORT

DIVISION ABERDEEN TOWN ABERDEEN DATE COMPLETED 10/9/96WORK ORDER NO. 6630613780 PWO _____ PROJECT LOCATION ABERDEEN / NBPLREGULATOR (INLET TO REGULATORS AND BYPASSLENGTH OF MAIN: 89 FT. 4 DIA. .108 WALL THICKNESS _____ WT/FT (LBS)15 FT. 2 DIA. .154 WALL THICKNESS _____ WT/FT (LBS)

NUMBER OF) PLASTIC: 1/2" CTS _____ 2" _____ OTHER (SPECIFY) _____

SERVICES) STEEL : 3/4" _____ 1 1/4" _____ 2" _____ OTHER (SPECIFY) _____

TEST MEDIUM: AIR ☐ GAS ☐ WATER ☐ OTHER (SPECIFY) NITROGENTEST EQUIPMENT: GAUGE ☒ RECORDER ☐ TEST WITNESSED BY (EMPLOYEE) STEVE LEHNERTEST ON: DATE 10/9/96 TIME 9:30 ^{AM} _{PM} PRESSURE 2180 PSIG 51°F APPROX. AIR TEMPERATURETEST OFF: DATE 10/9/96 TIME 1:30 ^{AM} _{PM} PRESSURE 2180 PSIG 58°F APPROX. AIR TEMPERATUREINSTALLED BY: COMPANY ☐ OTHER (SPECIFY) DISTRIBUTION CONSTRUCTION Co.CONSTRUCTION: NORMAL ☒ OTHER (DESCRIBE FULLY) WELDING PREFABRICATION &BACKHOE

MINIMUM TEST CONDITIONS: OPERATING PRESSURE 65 PSIG OR LESS, UNDER 500 FEET: 100 PSIG, 1/2 HOUR, GAUGE; OPERATING PRESSURE 65 PSIG OR LESS, OVER 500 FEET: 100 PSIG, 12 HOURS, RECORDER; OPERATING PRESSURE OVER 65 PSIG: 1.5 TIMES OPERATING PRESSURE, 24 HOURS, RECORDER. ALWAYS ATTACH RECORDER CHART TO FORM 162 AND BOTH TO FORM 160.

NORTHWESTERN PUBLIC SERVICE COMPANY

PRESSURE TEST REPORT

DIVISION ABERDEEN TOWN ABERDEEN DATE COMPLETED 10/10/96

WORK ORDER NO. 6630613764 PWO _____ PROJECT LOCATION ABERDEEN 1/2 m E. 1/2 m S.
OF ABERDEEN TBS EXTENDING 1/2 m S. 1 m W & 52 m SOUTH.

LENGTH OF MAIN: 30055 FT. 6" DIA. .280 WALL THICKNESS _____ WT/FT (LBS)
 _____ FT. _____ DIA. _____ WALL THICKNESS _____ WT/FT (LBS)

NUMBER OF) PLASTIC: 1/2" CTS _____ 2" _____ OTHER (SPECIFY) _____

SERVICES) STEEL : 3/4" _____ 1 1/4" 4 2" _____ OTHER (SPECIFY) 2 - 1"

TEST MEDIUM: AIR ☐ GAS ☐ WATER ☐ OTHER (SPECIFY) NITROGEN

TEST EQUIPMENT: GAUGE ☒ RECORDER ☒ TEST WITNESSED BY (EMPLOYEE) STEVE LEHNER

TEST ON: DATE 10/9/96 TIME 1:30 PM PRESSURE 1122 PSIG 58°F APPROX. AIR TEMPERATURE

TEST OFF: DATE 10/10/96 TIME 7:08 AM PRESSURE 1110 PSIG 27°F APPROX. AIR TEMPERATURE

INSTALLED BY: COMPANY ☐ OTHER (SPECIFY) DISTRIBUTION CONSTRUCTION Co.

CONSTRUCTION: NORMAL ☒ OTHER (DESCRIBE FULLY) TRENCHING, BACKHOE.

MINIMUM TEST CONDITIONS: OPERATING PRESSURE 65 PSIG OR LESS, UNDER 500 FEET: 100 PSIG, 1/2 HOUR, GAUGE; OPERATING PRESSURE 65 PSIG OR LESS, OVER 500 FEET: 100 PSIG, 12 HOURS, RECORDER; OPERATING PRESSURE OVER 65 PSIG: 1.5 TIMES OPERATING PRESSURE, 24 HOURS, RECORDER. ALWAYS ATTACH RECORDER CHART TO FORM 162 AND BOTH TO FORM 160.

