

**XYZ Wind Project
Docket EL20-999
May 2021 Construction Report**

May 2021 Activities

- Cable plowing is 30% complete
- Grading of crane paths is 40% complete
- Turbine sites 1 - 24 are prepared for tower delivery and erection
- Tools and machines were delivered to laydown yard for tower erection
- O&M building interior work is complete

Planned June 2021 Activities

- Turbine components are scheduled to be delivered beginning on June 7th
- O&M building exterior work and landscaping continues
- Cable plowing, crane path grading, and site preparation work continues
- Turbines 1 - 8 are scheduled to be erected

Project Contacts

Resident	Contact Description	Status	Status Description
John Doe	Road damage on 159th St; needs proper signage	Resolved	Repaired road/posted sign
Jane Doe	Debris laying in field and drain tile damage	Open	Picked up debris; tile will be fixed by 6/8
Jimmy Doe	Questions about crop compensation process	Resolved	Explained crop damage process
Jill Doe	Grading needs to be completed to restore drainage; contractor has not resolved after multiple requests	Open	Contractor will grade field by 6/15 to restore land to original contour
Joe Doe	Construction noise after dark; sound limits	Resolved	Explained permit allows construction until 9 PM

Permit Compliance Checklist

Construction Start Date – 4/1/2021(A), Commercial Operations Date – 12/31/2021(E), Reclamation Completion Date – 10/15/2022(E)

Condition	Condition Description	Filing Due Date	Filing Date	Notes
1	File copies of all applicable permits	Various	03/29/2021	Obtain prior to activity
9(e)	File road reclamation documentation	04/13/2023		
9(h)	Furnish road bond	04/01/2021	03/29/2021	
9(h)	Release road bond	Varies		File after roads are repaired
15	File Stormwater Pollution Prevention Plan	04/01/2021	03/29/2021	
30	File pre-construction plans	03/02/2021	03/01/2021	
31	File post-construction as-built designs	03/31/2022		
33	File Emergency Response Plan	12/31/2021		
35	File avian mortality monitoring report	Varies		2 years of monitoring and data compilation
36	File Bird and Bat Conservation Strategy	04/01/2021	03/29/2021	
42	File Decommissioning Escrow Account	11/01/2021		